	<			A	ssumptions	
Stanton County Rural FTTP Project	3.46 < Town Area Feet of Construction Per Day					
Possible Schedule		5.9 < Rural Miles (not including drops)				
Date: February 21, 2023			)			
Revision: 1.0	52	< Su	bs (drops)	1	< Number of Cabin Area Crews	
		4 < Subs/day Cut			< Town Area Feet of Construction Per Day	
			1 Drop crew		< Number of Rural Plow Crews	
		. Б.ор		-	< Rural Miles of Construction Per Day	
				'	. ta.a	
				53	< Number of Town Construction Days	
					< Number of Rural Construction Days	
					< Number of Weather Days	
Draft Schedule Based on Above Assumptions					< Construction Calendar Days	
Diant conceder Busca on Above Assamptions				02	- Construction <u>Galeridar</u> Bays	
		Calenda	r			
Project	Start	Days	Complete	Comment	!s>	
i iojeci	Start	Days	Complete	Comment	<u>.s</u>	
		Assumes award is made in July of 202		award is made in July of 2023		
Engineering and OSP Construction - 2022 Project				Assumes	s awaru is made in July or 2023	
Reel Lengths/Fiber Cable On Order	7/1/2023	7	7/8/2023	Ownerm	ust authorize early ordering of material.	
Staking and Unit Tabulation	7/9/2023	28	8/6/2023	Ownern	iust authorize early ordering of material.	
Create P&S for Contract	8/6/2023	20	8/27/2023			
P&S Out for Bid, Prebid, Bids Due	8/27/2023	21	9/17/2023	This	d na mina Da and antian	
Bid Awarded	9/17/2023	7		This would require Board action.		
Material Delivery	9/24/2023	290	7/10/2024			
Construction Started	7/10/2024	82	9/30/2024	Cutover	of Subscribers not included in construction	
Create Final Documents	10/5/2024	14	10/19/2024			
Final Payment to Contractor	10/19/2024	30	11/18/2024			
North Star FTTP Cutover						
FTTP Cutover	9/15/2024	19	10/4/2024			