## Three River Communications

		Proiec	t Schedule				
Three River Communications				Acoumn	tiono		
		Assumptions   < Town Area Miles (not including drops)					>
Ainsworth FTTP Project							
Possible Schedule	26.3	< Rural Miles (not including drops)					
Date: June 27, 2022							
Revision: 1.0			os (drops)		< Number of C	-	
	4	< Subs/day Cut			< Town Feet of Construction Per Day		
		1 Drop crew		1	< Number of Rural Plow Crews		6
				1	< Rural Miles of	of Construction F	Per Day
				0	< Number of C	abin Area Cons	truction Days
					< Number of R		
				14	< Number of W	Veather Days	· ·
Draft Schedule Based on Above Assumptions					< Construction Calendar Days		
		Calendar					
Project	Start	Days				>	
	Otart	Days	Complete				
				Assumes award is made in September of 2022			
Engineering and OSP Construction - 2022 Project				Assumes	awaru is illaue	in September o	1 2022
	0/0/0000	4.4	0/00/0000	Owner must authorize early ordering of material.			
Reel Lengths/Fiber Cable On Order	9/9/2022	14	9/23/2022	Owner m	ust authorize ear	ly ordering of ma	aterial.
Staking and Unit Tabulation - 2022 North Star	9/9/2022	50	10/29/2022				
Create P&S for Contract	10/29/2022	28	11/26/2022				
P&S Out for Bid, Prebid, Bids Due	11/26/2022	28	12/24/2022				
Bid Awarded	12/24/2022	7	12/31/2022	This would require Board action.			
Material Delivery	12/31/2022	250	9/7/2023	Owner must authorize early ordering of material.			
Construction Started	9/7/2023	52	10/29/2023	Cutover of Subscribers not included in construction			
Create Final Documents	10/29/2023	28	11/26/2023				
Final Payment to Contractor	11/26/2023	30	12/26/2023				
	11 1						
FTTP Cutover	11 1						
FTTP Cutover	10/22/2023	37	11/28/2023				
FTTP Cutover (1/3 ONTs)	11/28/2023	37	1/4/2024				
FTTP Cutover (1/3ONTs)	1/4/2024	37	2/10/2024		+		
	1/4/2024	57	2/10/2024	+ +			-